

STILLSTACK · DESIGN DECISION RECORD

StillStack recommendations accepted

Design Molecule Lab · designmolecule.com

DOCUMENT CONTROL

Document ID	SSK-DDR-002	Version	0.3
Status	Draft	Date	2026-10-02
Author	Amish Chadha	License	CERN-OHL-S-2.0
Project TRL	TRL 3 Proof of concept		
Repository	github.com/BoujeeEnjinia1701/stillstack		
Source	docs/decisions/0002-recommendations-accepted.md @ uncommitted		

REVISION HISTORY

Version	Date	Author	Change
0.3	2026-10-02	Amish Chadha	Items 4 and 5 decided by Amish on 2026-10-02 (SSK-DEC-001)
0.2	2026-09-26	Amish Chadha	Budget top-up to \$355 decided by Amish
0.1	2026-09-25	Amish Chadha	Recommendations accepted by Amish (DDR-002)

0002: Recommendations accepted

- **Date:** 2026-09-25
- **Status:** accepted (items 1 to 3 and 6); items 4 and 5 decided by Amish on 2026-10-02 (SSK-DEC-001)

On 2026-09-25 Amish wrote: "i accept all your recommendations, go with them across all repos." Every open item in docs/REVIEW.md and docs/decisions/ that carried a recommendation is therefore decided as recommended. Items without a recommendation stay open. TRL 4 remains on hold by Amish's instruction, so the decisions are implemented on paper only (TRL 3).

■ Context

The TRL 3 review (docs/REVIEW.md, session 2026-09-25: TRL 3) listed five items as awaiting Amish. Three carried a recommendation: the intermediate spacer ribs, the response to R8 (dry stagnation) and the response to R12 (cost). The first co-design partner (SSK-DDR-001 item 8) and the coating and wick selections carried none.

■ Decision

Table 1. Items decided by this record.

#	Item	Options considered	Decision
1	Intermediate spacer ribs	Silicone cord; printed polycarbonate	Decided by Amish, 2026-09-25: go with recommendation. 7 mm food-grade silicone cord, four per gap at 194 mm pitch.
2	Response to R8 not met	(a) materials rated to about 150 °C in stages 1 and 2 and R8 restated to match; (b) keep R8 and add a stagnation cover or shade rule; (c) both	Decided by Amish, 2026-09-25: go with recommendation. Option (c): both.
3	Response to R12 not met	(a) raise budget_usd to about \$320; (b) keep \$250 and cut cost; (c) exclude the stand from the budget	Decided by Amish, 2026-09-25: go with recommendation. Option (a): budget_usd raised from \$250 to \$320.

■ What changed in the repo

- **Item 1.** The silicone-cord ribs were already in the model and BOM as a proposal; they are now a decided design choice in SSK-PRC-001 v0.4, bom/bom.csv (line 7) and SSK-CAL-001 v0.2. No geometry change.
- **Item 2, materials.** The frame liner changes from 25 mm PIR foam to 25 mm foil-faced stone wool board (rated well above 150 °C); the four side rails in stages 1 and 2 change from printed polycarbonate to a polymer rated to 150 °C or more continuous (PPS or a high-heat polycarbonate copolymer, product not yet selected); the wick and the condenser coating on plates 1 and 2 must tolerate 150 °C. The rails in stages 3 and 4 stay printed polycarbonate. Panel dry mass rises from 15.9 to 16.7 kg (wet 19.9 to 20.7 kg) because of the denser liner. The outside dimensions do not change.
- **Item 2, requirement.** R8 in SSK-REQ-001 v0.4 is restated: materials in stages 1 and 2 rated to 150 °C or more, all other internal materials to 110 °C or more, a stagnation cover supplied and a shade rule in the instructions. SSK-CAL-001 v0.2 now checks both limits in calm air as well as at 1 m/s. Stages 1 and 2 peak at 144 °C (6 K margin); stage 3 peaks at 110 °C in calm air (0 K margin), so R8 moves from **not met** to **at risk**.

- **Item 2, cover.** A stagnation cover (opaque white or aluminized tarpaulin with an elastic edge cord, \$12) is added as BOM line 14. It is a loose accessory and is not modeled. The safety notes now require fitting it whenever the feed runs out and before maintenance.
- **Item 3.** budget_usd in project.yaml changes from \$250 to \$320 and R12 now reads \$320 or less. The item 2 materials and cover add \$34 (\$22 for the rails, \$12 for the cover), so the priced BOM rises from \$317.20 to **\$351.20**, which is **\$31.20 over** the new budget. R12 therefore stays **not met**. A new response is proposed, awaiting Amish (item 6 below).
- **Drawings and media.** GA drawing SSK-DWG-002 moves from Rev P1 to P2 (material block and notes). The concept blueprint SSK-DWG-001 moves from Rev P2 to P3 (key figures). The model, STEP and STL files were re-exported; the geometry is unchanged.
- **Documents.** SSK-PRB-001 v0.4, SSK-PRC-001 v0.4, SSK-REQ-001 v0.4 and SSK-CAL-001 v0.2, with revision entries "Recommendations accepted by Amish (DDR-002)".

■ Items still open

Table 2. Items open on 2026-09-25, with their later decisions.

#	Item	Status
4	First co-design partner (coastal NGO, university water lab or makerspace network)	No recommendation on 2026-09-25. Decided by Amish, 2026-10-02: a university water or desalination lab first; first candidate to approach, the Politecnico di Torino group behind the 2018 floating multistage still; a coastal NGO for field use once the distillate passes its tests (SSK-DEC-001).
5	Coating product for the condensing faces (R7) and wick fabric with a permeability of 3.0×10^{-11} m ² or more (R6)	Selections that need datasheets. No recommendation on 2026-09-25. Decided by Amish, 2026-10-02: the lowest-cost coating certified for drinking-water contact and rated to 150 °C dry, else 316 stainless for plates 1 and 2; the wick fabric chosen by a wicking-rise test between a polyester-type nonwoven and a glass-fibre fabric (SSK-DEC-001).
6	Response to R12 not met at the \$320 budget (new)	Options: (a) raise budget_usd to about \$355; (b) keep \$320 and cut cost, for example by making the stage 1 and 2 rails from silicone strip (about \$14 less) and sourcing the cover locally; (c) exclude the stagnation cover and stand from the budget. Recommendation: (a). Budget top-up to \$355: decided by Amish, 2026-09-26.

■ Budget top-up (2026-09-26)

Budget top-up to \$355: decided by Amish, 2026-09-26 ("I am ok with the budget top ups"). This closes item 6 with option (a). budget_usd in project.yaml changes from \$320 to \$355, R12 reads \$355 or less, and the priced BOM of \$351.20 now meets it with a \$3.80 margin (SSK-CAL-001 v0.3).

■ Consequences

- R8 is now at risk rather than not met. R12 remained not met at \$320 and is met at \$355 after the 2026-09-26 top-up. Requirement targets other than R8 and R12 are unchanged.
- TRL 4 is on hold by Amish's instruction. Nothing in this record authorizes hardware, tests or purchasing.